



IDAHO DEPARTMENT OF
HEALTH & WELFARE

BRAD LITTLE – Governor
DAVE JEPPESEN – Director

TAMARA PRISOCK—ADMINISTRATOR
DIVISION OF LICENSING & CERTIFICATION
TOM MOSS, LSW – PROGRAM SUPERVISOR
RESIDENTIAL ASSISTED LIVING PROGRAM
P.O. Box 83720
Boise, Idaho 83720-0009
PHONE: (208) 364-1962
E-mail: ralf@dhw.idaho.gov

August 2, 2018

Carry Avalos, Administrator
Family Life
422 11th Avenue South
Nampa, ID 83651

License #: RC-1059

Dear Carry Avalos:

On July 27, 2018, a Fire Life Safety Survey was conducted at Family Life. As a result of that survey, deficient practices were found. The deficiencies were cited at the following level(s):

«POCEORAcceptanceBlock»

This office is accepting your evidence of resolution

Should you have questions, please contact Sam Burbank, Health Facility Surveyor, Facility Fire Safety and Construction Program, at (208) 334-6626, option 3.

Sincerely,

A handwritten signature in blue ink that reads "Jamie Simpson". The signature is fluid and cursive, with the first name "Jamie" and last name "Simpson" clearly legible.

Sam Burbank
Health Facility Surveyor
Facility Fire Safety & Construction Program

SB/lj

NON-CORE ISSUES

Facility	License #	Physical Address	Phone Number
Family Life	RC-1059	422 11th Avenue South	208-442-8200
Administrator	City	Zip Code	Survey Date
Carry Avalos	Nampa	83651	07/27/2018
Survey Team Leader	Survey Type		Response Due
Burbank, Sam	Fire Life Safety and Sanitation Licensure		08/27/2018

Item #	Rule (16.03.22)	Description
1	.250.13.j. Resident Sleeping Rooms.	Resident room #4 door is missing internal latching mechanism, which does not provide a door that will latch, limit the transfer of smoke during a fire event, or provide for resident privacy. This was previously cited during the 2017 FLS survey.
2	.415.04. Fire Alarm Smoke Detection System Service and Testing.	Fire alarm system is noted as a zoned system. No records on site indicating the last sensitivity testing performed for the listed and marked range(s) of all smoke and heat detectors installed. Sensitivity testing is required in accordance with NFPA 72, 7-3.2.1.